

ROUTINE TEST RECORD FOR BELT SCALE

JOB No. : BS-FOOTER-VERIFIED-100

CUSTOMER NAME: ABEL STEEL CORP

CAPACITY : 1000 TPH

CONVEYOR NO: BC-01

BELT SCALE	LOAD CELL	SPEED SENSOR	JUNCTION BOX
Model No: BS-10000 Serial No: BS-SN-001 S/W Version: 3.1.3 REMOTE: Model No: RM-100 Serial No: RM-SN-001	Model No: LC-500 Serial No: 1) LC-01 2) LC-02 3) LC-03 4) LC-04	Model No: SS-100 Serial No: TS-SN-01	Model No. : JB-101 Serial No. : JB-SN-101
		ANGLE SENSOR	Model No. : JB-102 Serial No. : JB-SN-102
		Model No: AS-300 Serial No: AS-SN-101	Model No. : JB-103 Serial No. : JB-SN-103

Check for short between Line & Neutral, Neutral & Earth, Line & Earth : OK (100M Ohm)

SL. No.	Test Performed	Specified	Actual
1.	Input Supply Voltage (+/-10%)	230V	230V
2.	Derived DC Voltages (+/-5%)	24V	24V
3.	Display and Keypad Functionality	Display OK	Display OK
4.	Belt Load as specified in G.A. or MPL	27.78	27.78 Kg/m
5.	Belt Speed as specified in G.A. or MPL	2.50	2.50 m/s
6.	Number of PF Contacts	4	4
7.	Communication Output (Specify)	RS-485	RS-485
8.	Analog Output (Specify number)	4-20mA	4-20mA
9.	Wiring, TB and Component Layout	Wiring OK	Wiring OK

Resolution: L: 0.1 kg/m S: 0.01 m/s r: 1 tph t: 0.1 tonnes

Measurement to be done from 0 to 110% of the Belt Scale capacity.

Load on Load cell Kg/Mv	Belt load Kg/m	Speed in m/s	Rate in tph	Totalizer in Tones (6 min)	O/p current mA
10	2.5	2.50	10	1.5	2.00
20	5.0	2.50	20	3.0	4.00
30	7.5	2.50	30	4.5	6.00
40	10.0	2.50	40	6.0	8.00
50	12.5	2.50	50	7.5	10.00
60	15.0	2.50	60	9.0	12.00
70	17.5	2.50	70	10.5	14.00
80	20.0	2.50	80	12.0	16.00
90	22.5	2.50	90	13.5	18.00
100	25.0	2.50	100	15.0	20.00
110	27.5	2.50	110	16.5	22.00

Instrument Used: Fluke 87V Multimeter

Tested by: System Admin

Date: 14-Sep-2026

Approved by: HOD-PDN

(HOD - PDN)