

**ROUTINE TEST RECORD FOR LOAD INDICATOR / DIGITAL INDICATOR / TANK /
HOPPER / SILO WEIGHING SYSTEM/CRANE WEIGHING SYSTEM**

SYSTEM : DIGITAL INDICATOR

JOB No. : TEST-VERIFY

CAPACITY: 500 Kg

CUSTOMER NAME: Test Corp

TAG. NO: TAG-01

Load/Digital Indicator.	SENSOR	REMOTE (IF ANY)	JUNCTION BOX
Model No: DI-100 Serial No: SN-001 S/W Version: 3.1.3	Model No: LC-100 Serial No: 1) S1 2) S2 3) S3 4) S4	Model No: N/A Serial No: N/A	Model No: JB-1 Serial No: JB-S1

Check for short between Line & Neutral , Neutral & Earth , Line & Earth	: OK (>100M Ohm)
---	------------------

SL · No ·	Test Performed	Specified Values	Actual Values
1.	Input Supply Voltage (+/-10%)	230V	230V
2.	Derived DC Voltages (+/-5%)	24V	24V
3.	Check for the power on display and the Keyboard function.	OK	OK
4.	Load on the Load cell as specified in G.A. or MPL	Full Capacity Span	Passed
5.	Tare weight as specified in G.A. or MPL	Zero Balance OK	Passed

Resolution: L: kg/T

Measurement to be done from 0 to 110% of the System capacity.

Load on Load cell Kg/T or mV	Measured Load kg/T (1 to 4 Load cell system)				Current output mA	Measured Load kg/T (5 to 8 Load cell system)			
	1	2	3	4		5	6	7	8
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				
10mV	10.0	10.0	10.0	10.0	4.00				

**ROUTINE TEST RECORD FOR LOAD / DIGITAL INDICATOR / TANK / HOPPER / SILO
WEIGHING SYSTEM**

SL No	Test Performed	Checked: YES/NO
6.	PF/ Relay Contacts: Check for the relay change over for the set points.	Checked: YES
7.	Display Annunciation: (As per the software Details)	Checked: YES
8.	Communication: RS 232 / RS 485 / BCD / Other Communication Protocols (If any specify) The RS232 / RS485 to be checked with interfacing to PC	Checked: YES
9.	Any other parameters (If Any)	N/A
10.	Rating of the fuse used in the system:	2A Fast Blow

REMARKS (If ANY): -

Instrument Used: Multimeter / Calibrator

Tested by:
Date: 15-Sep-2026

Approved by: HOD - PDN
(HOD - PDN)