

TAG. NO:

Check for short between Line & Neutral , Neutral & Earth , Line & Earth :

Measurement to be done from 0 to 110% of the System capacity.

Form No. : R/PP-05/06- PDN REV 02 Pg 1 of 2

**ROUTINE TEST RECORD FOR LOAD / DIGITAL INDICATOR / TANK / HOPPER / SILO
WEIGHING SYSTEM**

SL · No ·	Test Performed	Checked: YES/NO
6.	PF/ Relay Contacts: Check for the relay change over for the set points.	
7.	Display Annunciation: (As per the software Details)	
8.	Communication: RS 232 / RS 485 / BCD / Other Communication Protocols (If any specify) The RS232 / RS485 to be checked with interfacing to PC	
9.	Any other parameters (If Any)	
10.	Rating of the fuse used in the system:	

REMARKS (If ANY): -

Instrument Used:

Tested by: System Administrator

Date: 25-Sep-2026

Approved by: HOD-PDN

(HOD - PDN)