

ROUTINE TEST RECORD FOR BELT SCALE

JOB No. : BS-CONVEYOR-VERIFY
CAPACITY : 1000 TPH

CUSTOMER NAME: ABEL STEEL CORP
CONVEYOR NO: BC-01

BELT SCALE	LOAD CELL	SPEED SENSOR	JUNCTION BOX
Model No: BS-10000 Serial No: BS-SN-001 S/W Version: 3.1.3 REMOTE: Model No: RM-100 Serial No: RM-SN-001	Model No: LC-500 Serial No: 1) LC-01 2) LC-02 3) LC-03 4) LC-04	Model No: SS-100 Serial No: SS-SN-01 ANGLE SENSOR Model No: AS-300 Serial No: AS-SN-101	Model No. : JB-101 Serial No. : JB-SN-101 Model No. : JB-102 Serial No. : JB-SN-102 Model No. : JB-103 Serial No. : JB-SN-103

Check for short between Line & Neutral, Neutral & Earth, Line & Earth : OK (100M Ohm)

SL. No.	Test Performed	Specified	Actual
1.	Input Supply Voltage (+/-10%)		
2.	Derived DC Voltages (+/-5%)		
3.	Display and Keypad Functionality		
4.	Belt Load as specified in G.A. or MPL	277.8	277.8 Kg/m
5.	Belt Speed as specified in G.A. or MPL	1.00	1.00 m/s
6.	Number of PF Contacts		
7.	Communication Output (Specify)		
8.	Analog Output (Specify number)		
9.	Wiring, TB and Component Layout		

Resolution: L: 0.1 kg/m S: 0.01 m/s r: 1 tph t: 0.1 tonnes

Measurement to be done from 0 to 110% of the Belt Scale capacity.

Load on Load cell Kg/Mv	Belt load Kg/m	Speed in m/s	Rate in tph	Totalizer in Tones (6 min)	O/p current mA

Instrument Used: Fluke 87V Multimeter

Tested by: System Admin

Approved by: HOD-PDN

Form No.: R/PP-05/03-PDN REV 01 Pg 1 of 1

