

ROUTINE TEST RECORD FOR BELT SCALE

JOB No. : BS-UI-VERIFY-2026
CORP
CAPACITY : 1200

CUSTOMER NAME: ABEL STEEL

CONVEYOR NO: CV-UI-01

BELT SCALE	LOAD CELL	SPEED SENSOR	JUNCTION BOX
Model No: BS-MODEL-UI Serial No: SN-BS-UI REMOTE: Model No: RM-UNIT-01 Serial No: SN-RM-UI	Model No: BR3200H0 Serial No: 1) LC-UI1 2) LC-UI2 3) LC-UI3 4) LC-UI4	Sensor: Model No: TACHO-UI Serial No: TS-UI1	Model No: JBOX-UI Serial No: JB-UI1 Model No: Serial No:

Check for short between Line & Neutral, Neutral & Earth, Line & Earth :

SL. No.	Test Performed	Specified	Actual
1.	Input Supply Voltage (+/-10%)	230V	230V
2.	Derived DC Voltages (+/-5%)	24V	24V
3.	Display and Keypad Functionality	OK	OK
4.	Belt Load as specified in G.A. or MPL	179.21	179.21 Kg/m
5.	Belt Speed as specified in G.A. or MPL	1.86	1.86 m/s
6.	Number of PF Contacts	4	4
7.	Communication Output (Specify)	RS-485	RS-485
8.	Analog Output (Specify number)	4-20mA	4-20mA
9.	Wiring, TB and Component Layout	OK	OK

Resolution

L: 0.1

S: 0.01

r: 1

t: 0.1

Load on Load cell Kg / mV	Belt load Kg/m	Speed in m/s	Rate in tph	Totalizer in Tones (6 min)	O/p current mA AO1	O/p current mA AO2
3	0.0	1.86	0	0.0	4.00	4.00
3	35.8	1.86	240	24.0	7.20	7.20
4	119.5	1.86	800	80.0	10.40	10.40
4	179.2	1.86	1200	120.0	13.60	13.60
5	238.9	1.86	1600	160.0	16.80	16.80
5	298.7	1.86	2000	200.0	20.00	20.00

Instrument Used: Fluke 87V Digital Multimeter & 50kg Calibrated Class F Weights

Tested by: System Admin

Date: 14-Sep-2026

Approved by:

(HOD - PDN)