

ROUTINE TEST RECORD FOR BELT SCALE

JOB No. : BS-FINAL-001
CAPACITY : 1000

CUSTOMER: Tata Steel Mining
CONVEYOR NO: CV-39B

BELT SCALE	LOAD CELL	SPEED SENSOR	JUNCTION BOX
Model No: BS-MODEL-812	Model No: LC-250KG	Sensor: Proximity	Model No: JBOX-IP67 Serial No: JB-SN-912
Serial No: SN-BS-7812	Serial No: 1) LC1-002	Model No: TACHO-SENS-PRO	Model No: JBOX-IP67 Serial No: JB-SN-1012
REMOTE: Model No: RM-UNIT-01	2) LC2-002	Serial No: TS-8812	
Serial No: SN-RM-5812	3) LC3-002		
	4) LC4-002		

Version : 3.1.3

Check for short between Line & Neutral, Neutral & Earth , Line & Earth : OK			
SL. No.	Test Performed	Specified	Actual
1.	Input Supply Voltage (+/-10%)	230V	230V
2.	Derived DC Voltages (+/-5%)	24V	24V
3.	Display and Keypad Functionality	OK	OK
4.	Belt Load as specified in G.A. or MPL	141.0	141.0
5.	Belt Speed as specified in G.A. or MPL	1.97	1.97
6.	Number of PF Contacts	4	4
7.	Communication Output (Specify)	RS-485	RS-485
8.	Analog Output (Specify number)	4-20mA	4-20mA
9.	Wiring, TB and Component Layout	OK	OK

Resolution L: 0.1 S: 0.01 r: 1 t: 0.1

Load on Load cell Kg / mV	Belt load Kg/m	Speed in m/s	Rate in tph	Totalizer in Tones (6 min)	O/p current mA AO1	O/p current mA AO2
3	0.0	1.97	0	0.0	4.00	4.00
3	28.2	1.97	200	20.0	7.20	7.20
4	56.4	1.97	400	40.0	10.40	10.40
4	84.6	1.97	600	60.0	13.60	13.60
5	112.8	1.97	800	80.0	16.80	16.80
5	141.0	1.97	1000	100.0	20.00	20.00

Instrument Used: Fluke 87V Digital Multimeter & 50kg Calibrated Class F Weights

Tested by: Alex River

Approved by: HOD-

PDN

Date: 14-Sep-2026

(HOD - PDN)