

TEST RECORD FOR SIGNAL CONDITIONER

JOB ORDER No: JOB-2026-691

CUSTOMER: Adani Power Thermal

SIGNAL CONDITIONER

LOAD CELL

MODEL NO: SC-DIN-420

MODEL NO: LC-SHEAR-3000

SERIAL NO: SC-2026-001

SERIAL NO: LC-88901

Linearity Test

SL.NO.	LOAD ON LOAD CELL Kg/T OR mV	OUTPUT IN CURRENT / VOLTAGE
1	0.0 mV	4.00 mA
2	5.0 mV	7.20 mA
3	10.0 mV	10.40 mA
4	15.0 mV	13.60 mA
5	20.0 mV	16.80 mA
6	25.0 mV	20.00 mA

Check the POWER ON Annunciation: Checked & Found OK

Percentage of error: 0.02 %

Multimeter Used: Fluke 87V (SI No: FLK-9901)

Tested by: A
Date: 17-Sep-2026

Approved by: HOD-PDN
(HOD - PDN)