

TEST RECORD FOR SIGNAL CONDITIONER

JOB ORDER No. : JOB-SC-007

CUSTOMER: Automation Systems Ltd

SIGNAL CONDITIONER

LOAD CELL

MODEL NO.: SC-4020 Dual Channel

MODEL NO.: LC-350-S

SERIAL NO.: SN-SC-8899

SERIAL NO.: SN-LC-1234

Linearity Test

SL.NO.	LOAD ON LOAD CELL Kg/T OR mV	OUTPUT IN CURRENT / VOLTAGE
	0.0 mV	4.00 mA
	5.0 mV	7.20 mA
	10.0 mV	10.40 mA
	15.0 mV	13.60 mA
	20.0 mV	16.80 mA
	25.0 mV	20.00 mA

Check the POWER ON Annunciation: POWER ON Annunciation OK

Percentage of error: 0.02 %

Multimeter Used: Fluke 87V (SI No: FLK-9901)

Tested by: Electronics Tech
Date: 2026-08-22

Approved by: HOD-PDN
(HOD - PDN)