

Test Report for Miscellaneous items: Production Systems

Job No: JOB-MISC-9920	Model No: As Detailed Below
Customer: Tata Steel Industrial Terminal	Sl. No: As Detailed Below
Item Description: As Detailed Below	Qty: 6

Test Readings and Result:

A. LOAD CELL RESISTANCE & INITIAL UNBALANCE TEST READINGS:

Sl. No	Load Cell Model	Serial Number	Input (Ω)	Output (Ω)	Unbal (mV/V)	Status
1	LC-350-COMPRESSION	SN-LC-350-01	350.2	350.5	0.02	PASSED
2	LC-350-COMPRESSION	SN-LC-350-02	350.1	350.4	0.01	PASSED
3	LC-500-TENSION	SN-LC-500-01	350.4	350.6	-0.03	PASSED
4	LC-500-TENSION	SN-LC-500-02	350.0	350.3	0.02	PASSED

Result: The above mentioned load cells were checked for input resistance, output resistance, and initial unbalance using Fluke 87V Digital Multimeter and were found OK.

B. JUNCTION BOX INSPECTION:

Sl. No	Junction Box Type	Model Number	Serial Number(s)	Qty	Status
1	4-in 1-out Junction Box	JB-04-SS-IP67	SN-JB-401	1	PASSED
2	6-in 1-out Junction Box	JB-06-SS-IP67	SN-JB-601	1	PASSED

Result: The above mentioned junction boxes were checked for cross-continuity, continuity, and output functionality and were found OK.

C. SPEED SENSOR / TACHO INSPECTION:

Sl. No	Equipment Description	Model Number	Indicator Model	Serial Number	Status
1	Speed Sensor / Tacho	BCTWDS-SPD-PRO	LH32220	SN-SPD-1029	PASSED

Result: The above mentioned speed sensor(s) were checked for speed with indicator model LH32220 and were found OK.

D. REMOTE DISPLAY / INDICATOR INSPECTION:

Sl. No	Display Type / Size	Model Number	Master Indicator	Serial Number	Status
1	100mm Remote Display	RD-100-LARGE	LS 32200	SN-RD-901	PASSED

Result: The above mentioned 100mm Remote Display unit(s) were checked for communication with indicator model LS 32200 and were found OK.

E. ADDITIONAL INSPECTION & TEST FINDINGS:

Tested by: **System Technician**

Approved by: **Quality HOD**

Date: **2026-08-22**

(HOD-PDN)